



## Burlington Twp. Fire Department Operator Certification Checklist

<b>DRIVER / VEHICLE INFORMATION:</b>	Evaluation Date:	Start Time:	End Time:
Operator's Name:		Operator's Signature:	
Evaluator's Name:		Evaluator's Signature:	
Apparatus Number:	Apparatus Type:	Weather:	
Evaluation Type: <input type="checkbox"/> Evaluation 1 <input type="checkbox"/> Evaluation 2 <input type="checkbox"/> Final Validation			

PASS     FAIL

#	S	NI	U	N/A	Pump Operation
1					Place apparatus in neutral
2					Apply Parking Brake
3					Place chock blocks
4					Ensure drains are closed
5					Switch from road mode to pump mode
6					Place apparatus in drive to engage PTO
7					Ensure pump engaged light is illuminated
8					Ensure OK to pump light is illuminated
9					Check Pump Panel status
10					Open Tank to Pump
11					Open Tank Fill/Recirculate
12					Open selected discharge(s)
13					Close Tank Fill/Recirculate
14					Set PSI or RPM
15					Set Pump to idle
16					Close selected discharge(s)
17					Close Tank to pump
18					Place apparatus in Neutral
19					Switch from pump mode to road mode
20					Ensure pump engaged light is not illuminated
#	S	NI	U	N/A	Drafting
21					Place Hard Suction/Strainer
22					Open Intake
23					Prime if necessary
24					Open tank refill at idle
#	S	NI	U	N/A	Discharge/Fill Operation
25					Demonstrate rear discharge use
26					Demonstrate side discharge use
27					Demonstrate how to refill the booster tank

#	S	NI	U	N/A	Generator / Scene Lighting
28					Demonstrate how to conduct maintenance check on generator
29					Demonstrate how to start the generator
30					Demonstrate the use of scene lighting
#	S	NI	U	N/A	Equipment
31					Demonstrate use of specialized equipment on the apparatus
32					Complete Truck Check <input type="checkbox"/> Full <input type="checkbox"/> Partial

**Comments (Place number and explain):**

---



---



---



---



---



---



---



---



---



---

**Legend:**

- S – Satisfactory
- NI – Needs Improvement
- U – Unsatisfactory